

CITY COUNCIL REPORT

DATE: April 23, 2018

TO: Mayor and Councilmembers

FROM: Mark Landsiedel, Community Development Director
Bret Petersen, Capital Improvements Engineer
Eli Reisner, Capital Improvements Project Manager

CC: Barbara Goodrich, Shane Dille, Kevin Treadway, Leadership Team

SUBJECT: RR&SS Bundle #2 Beaver/Dale Project Update

This report is in response to a question that was received from a Councilmember regarding project status.

Remaining work on the Road Repair and Street Safety Program (RR&SS) Bundle #2 Beaver/Dale project consists of the following (*identified by task/week*):

- **Week of April 23**
 - Installing water and sewer main concrete encasements at Birch/Beaver, replacing edge improvements (curb/gutter, sidewalk, pavers, etc.), subgrade preparation, and installation of aggregate base material.
- **Weeks of April 30, May 7, and May 14**
 - Replacing edge improvements (curb/gutter, sidewalk, pavers, etc.), subgrade preparation, and installation of aggregate base material.
- **Week of May 21**
 - Installing asphalt pavement.
- **Week of May 28**
 - Adjusting manholes and water valves to finished asphalt grade.
- **Week of June 4**
 - Installing final striping and signage
- **Week of June 11**
 - Opening Beaver St. and Dale Ave. for vehicular traffic.

This would put the completion date roughly **two and a half (2.5) months** ahead of the originally promised completion date of August 2018, and three and a half months (3.5) ahead of Eagle Mountain Construction's contractual completion date at the end of September 2018.

The schedule above will be upheld to the best of our abilities; however, external influences could affect (positively/negatively) the actual completion date.

THIS REPORT IS FOR INFORMATION PURPOSES ONLY