

CITY COUNCIL REPORT

DATE: May 15, 2018

TO: Mayor and Councilmembers

FROM: Mark Landsiedel, Community Development Director
Bret Petersen, Capital Improvements Engineer
Eli Reisner, Capital Improvements Project Manager

CC: Barbara Goodrich, Shane Dille, Kevin Treadway, Leadership Team

SUBJECT: RR&SS Bundle #2 Beaver/Dale Project Update

This report is an update to the CCR sent out on April 23, 2018, which was in response to a question that was received from a Councilmember regarding the RR&SS Bundle #2 **Beaver/Dale project status**.

As you may have noticed asphalt pavement was installed on the remaining streets sections this week (Week of May 7).

Remaining work on the Road Repair and Street Safety Program (RR&SS) Bundle #2 **Beaver/Dale** project consists of the following (*identified by task/week*):

- **Week of May 14**
 - Adjusting manholes and water valves to finished asphalt grade.

- **Week of May 21**
 - Installing final striping and signage.

- **Week of May 28**
 - Beaver St. and Dale Ave. open for vehicular traffic.

This would put the completion date roughly **THREE (3) MONTHS AHEAD** of the originally promised completion date of August 2018, and four (4) months ahead of Eagle Mountain Construction's contractual completion date at the end of September 2018.

The schedule above will be upheld to the best of our abilities; however, external influences could affect (positively/negatively) the actual completion date.

THIS REPORT IS FOR INFORMATION PURPOSES ONLY