

City of Flagstaff

Rio de Flag Flood Control
Project Update May 19, 2020





Project Update



- **USACE**
- **Project Design**
- **Environmental**
- **BNSF**



USACE



- **Project Construction**
 - Creative contract options to procure Phase I
 - \$52M federal funding secured
- **Project Submittals to complete Project Plans**
 - Agency Technical – Safety Assurance
- **Advertise Phase I – September 2020**
- **Award Phase I Contract – November 2020**
- **Army Corps of Engineers Endorsement**



Project Design



- **USACE and their Design Consultant**
 - Agency Technical - Safety Assurance submittal issued on May 13, 2020.
 - Next submittal - Buildability, Constructability, Operability, Environmental (Fourth) **July**
- **City to complete the Utility Relocations, finalize the Storm Sewer Design and Street Reconstruction Plans**
 - Finalizing the City's project responsibilities
 - Coordinating Franchise Utilities design relocations
- **USACE schedule for Completion of Design, September 2020**



Environmental



- **Revision to Phase I Documents**

- Army Corps provided comments
- City and Army Corps discussion
 - Response Action Plan
 - ADEQ coordination

- **Environmental Health and Safety Plan Development**

- Consultant submitted Environmental report
- Drilling down on areas of concern



BNSF RAILWAY CO.



- **Working with BSNF to review the Project Plans**
 - Project plans submitted to BNSF
 - Working through relocation of utilities and effects to BNSF Operations
- **Technical Meetings BNSF-COF**
 - Continue the discussion for an option to cross BNSF with RDF structure
 - City and Army Corps are reviewing draft Construction and Maintenance Agreement.
 - Construction and Maintenance Agreement – Council Consideration